

पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड

(भारत सरकार का उद्यम)

POWER GRID CORPORATION OF INDIA LIMITED

(A Government of India Enterprise)



केन्द्रीय कार्यालय : "सौदामिनी" प्लॉट सं. 2, सेक्टर-29, गुडगाँव-122 001, हरियाणा
फोन : 0124-2571700-719, फैक्स : 0124-2571760, 2571761 तार 'नेटग्रिड'
Corporate Office : "Saudamini" Plot No. 2, Sector-29, Gurgaon-122 001. Haryana
Tel. : 0124-2571700-719, Fax : 0124-2571760, 0124-2571761 Gram : 'NATGRID'

संदर्भ संख्या / Ref. No.

Regd. Post

Ref No. CC/P&S/JSK/Performance Report-16/46

Date: 20.10.2016

M/s JSK Industries Pvt. Ltd.,
9, A.K. Naik Marg,
CST (VT), Mumbai - 400 001

Sub : Performance Report of Conductor Package -CD01 for 765 kV S/c Meerut - Moga Transmission Line (Part-I) associated with Northern Region System Strengthening - XXVI (NRSS-XXVI). (NOA No. CC-CS/234-NR2/CD-1777/1/G6/NOA/4589 dated 08.02.2013).

Dear Sir,

Please find enclosed herewith the performance report regarding Conductor Package - CD01 for 765 kV S/c Meerut - Moga Transmission Line (Part-I) associated with Northern Region System Strengthening - XXVI (NRSS-XXVI) executed by M/s JSK Industries Pvt. Ltd. vide NOA No. CC-CS/234-NR2/CD-1777/1/G6/NOA/4589 dated 08.02.2013 issued by POWERGRID.

The required Performance Report is attached herewith at **Annexure-A**.

Thanking you,

For & on behalf of
Power Grid Corporation of India Limited

(S.K. Singh)

Assistant General Manager (CS-P&S)

Encl: a/a (1 page)

Original

स्वहित एवं राष्ट्रहित में ऊर्जा बचाएं
Save Energy for Benefit of Self and Nation

Annexure-A

Performance Report Ref No. CC/P&S/JSK/PR -16/46

Date: 20.10.2016

PERFORMANCE REPORT IN RESPECT OF
Conductor Package -CD01 for 765 kV S/c Meerut - Moga Transmission Line (Part-I)
associated with Northern Region System Strengthening - XXVI (NRSS-XXVI).

EXECUTED BY : M/s JSK Industries Pvt. Ltd.

01	CONTRACT NO. & DATE	CC-CS/234-NR2/CD-1777/1/G6/ NOA/4589 dated 08.02.2013
02	TOTAL VALUE OF THE CONTRACT	
03	MATERIAL / EQUIPMENT SUPPLIED	ACSR Bersimis Conductor - 2114.772 Kms.
04	LINES/SUB-STATION WHERE THE MATERIAL UNDER REFERENCE WAS UTILISED.	765 kV S/c Meerut - Moga Transmission Line (Part-I) associated with Northern Region System Strengthening - XXVI (NRSS-XXVI). Line has been successfully commissioned on 10/05/2015.
05	SCHEDULED DATE OF COMMENCEMENT OF SUPPLIES	Jan 2014
06	ACTUAL DATE OF COMMENCEMENT OF SUPPLIES	Oct 2013
07	SCHEDULED DATE OF COMPLETION OF SUPPLIES	30.09.2014
08	ACTUAL DATE OF COMPLETION OF SUPPLIES	December 2014
09	PERFORMANCE OF THE CONTRACT	SATISFACTORY
10	PERFORMANCE OF MATERIAL/ EQUIPMENT	SATISFACTORY

