



पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड

(भारत सरकार का उद्यम)

POWER GRID CORPORATION OF INDIA LIMITED

(A Government of India Enterprise)



पावरग्रिड

केन्द्रीय कार्यालय: "सौदामिनी" प्लॉट सं. 2, सैक्टर-29, गुडगाँव-122 001, (हरियाणा) दूरभाष: 0124-2571700-719, फैक्स : 0124-2571762,
"Saudamini" Plot No. 2, Sector-29, Gurgaon-122 001, (Haryana) Tel. : 0124-2571700-719, Fax : 0124-2571762, Web.: www.powergridindia.com

Regd. Post

Ref No. CC/P&S/JSK/Performance Report-14/07

Dt. 03.02.2014

M/s JSK Industries Private Limited
9, A. K. Naik Marg, CST (VT),
Mumbai-400 001
(Maharashtra)

Sub : Performance Report of Conductor Package for 400 kV Vindhyachal-Korba Transmission Line under Western Region System Strengthening Scheme executed by M/s JSK Industries Private Limited (Earlier M/s Hiren Aluminium Limited).
(LOA No. C-32107-L175-3/LOA/1439 dated 21.10.2004).

Dear Sir,

Please find enclosed herewith the performance report regarding Conductor Package for 400 kV Vindhyachal-Korba Transmission Line under Western Region System Strengthening Scheme executed by M/s JSK Industries Private Limited (Earlier M/s Hiren Aluminium Limited) vide LOA No. C-32107-L175-3/LOA/1439 dated 21.10.2004 issued by POWERGRID.

The required Performance Report is attached herewith at Annexure-A.

Thanking you,

For & on behalf of
Power Grid Corporation of India

32 03/02/2014
(Udaivir)

Chief Manager (CS-P&S)

Encl: a/a (1 page)

PERFORMANCE REPORT IN RESPECT OF

Conductor Package for 400 kV Vindhyachal-Korba Transmission Line under Western Region
System Strengthening Scheme

EXECUTED BY : M/s JSK Industries Private Limited *

01	Contract No. & Date	LOA No. C-32107-L175-3/LOA/1439 dated 21.10.2004
02	Total Value of the Contract (as amended)	
03	Material/Equipment Supplied	ACSR Moose Conductor Total Qty - 1765.67 Kms.
04	Line where the material under reference was utilised.	400 kV S/C Vindhyachal-Korba Transmission Line
05	Scheduled date of commencement of Supplies	March 2005
06	Actual date of commencement of Supplies	04.03.2005
07	Scheduled date of completion of Supplies	October 2005 (31-May-2006 for quantity increased in Amendment-I)
08	Actual date of completion of Supplies	05.06.2006
09	Performance of the Contract	Satisfactory.
10	Performance of Material / Equipment. ACSR MOOSE CONDUCTOR	Satisfactory.
11	Date of Commissioning of Line	28.03.2009

* The contract for subject package has been awarded in the name M/s Hiren Aluminium Limited (HIREN). However, pursuant to slump sale of conductor unit of HIREN to M/s JSK Industries Private Limited (JSK) on a 'going concern' basis, the name of the contractor has been changed from HIREN to JSK, which has been accepted by POWERGRID on 03.09.2009.

उदयवीर / UDAYVEER
मुख्य प्रबन्धक (संविदा सेवार्थी)/Chief Manager (CS)
पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड
Power Grid Corporation of India Ltd.
(भारत सरकार का उद्यम)/(A Govt of India Enterprise)
प्लॉट सं०-2, सेक्टर-29, गुडगांव-122 001, हरियाणा)
Distt. Gurgaon-122 001 (Haryana)