

पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड

(भारत सरकार का उद्यम)
POWER GRID CORPORATION OF INDIA LIMITED
(A Government of India Enterprise)



केन्द्रीय कार्यालय : "सौदामिनी" प्लॉट सं. 2, सैक्टर-29, गुडगाँव-122 001, हरियाणा
फोन : 2571700 - 719, फैक्स : 2571760, 2571761 तार 'नेटग्रिड',
Corporate Office : "Saudamini" Plot No. 2, Sector-29, Gurgaon-122 001, Haryana
Tel. : 2571700 - 719, Fax : 2571760, 2571761 Gram : 'NATGRID'

संदर्भ संख्या/Ref. Number

Regd. Post

Ref No. CC/P&S/JSK/Performance Report-16/25

Date: 01.07.2016

M/s JSK Industries Pvt. Ltd.,
9, A.K. Naik Marg,
CST (VT), Mumbai - 400 001

Sub : Performance Report of Conductor Package - P238-CD02 for 765 kV D/c Jabalpur Pool - Bina Transmission Line (Part-II) associated Transmission system for Phase-I Generation Projects in Orissa (Part-C). (NOA No. CC-CS/111-WR2/CD-995/3/G2/NOA/3700 dated 24.03.2011.


Dear Sir,

Please find enclosed herewith the performance report regarding Conductor Package - P238-CD02 for 765 kV D/c Jabalpur Pool - Bina Transmission Line (Part-II) associated Transmission system for Phase-I Generation Projects in Orissa (Part-C) executed by M/s JSK Industries Pvt. Ltd. vide NOA No. CC-CS/111-WR2/CD-995/3/G2/NOA/3700 dated 24.03.2011 issued by POWERGRID.

The required Performance Report is attached herewith at **Annexure-A**.

Thanking you,

For & on behalf of
Power Grid Corporation of India Limited


(S.K. Singh)

Chief Manager (CS-P&S)

Encl: a/a (1 page)


Performance Report Ref No. CC/P&S/JSK/PR -16/25

Date: 01.07.2016

PERFORMANCE REPORT IN RESPECT OF
Conductor Package - P238-CD02 for 765 kV D/c Jabalpur Pool - Bina Transmission
Line (Part-II) associated Transmission system for Phase-I Generation Projects in
Orissa (Part-C).

EXECUTED BY : M/s JSK Industries Pvt. Ltd.

01	CONTRACT NO. & DATE	CC-CS/111-WR2/CD-995/3/G2/ NOA/3700 dated 24.03.2011
02	TOTAL VALUE OF THE CONTRACT	
03	MATERIAL / EQUIPMENT SUPPLIED	ACSR Zebra Conductor - 4310.278 Kms.
04	LINES/SUB-STATION WHERE THE MATERIAL UNDER REFERENCE WAS UTILISED.	765 kV D/c Jabalpur Pool - Bina Transmission Line (Part-II).
05	SCHEDULED DATE OF COMMENCEMENT OF SUPPLIES	24.03.2011
06	ACTUAL DATE OF COMMENCEMENT OF SUPPLIES	02.09.2011
07	SCHEDULED DATE OF COMPLETION OF SUPPLIES	31.10.2014
08	ACTUAL DATE OF COMPLETION OF SUPPLIES	18.11.2014
09	PERFORMANCE OF THE CONTRACT	SATISFACTORY
10	PERFORMANCE OF MATERIAL/EQUIPMENT	SATISFACTORY



एस. के. सिंह/S. K. SINGH
मुख्य प्रबंधक (संवैदा सेवाएँ) / Chief Manager (Contract Services)
पावर ग्रीड कॉर्पोरेशन ऑफ इंडिया लिमिटेड
Power Grid Corporation of India Ltd
प्लॉट सं०-2, सेक्टर-29, गुरुगांव-122 001 (हरियाणा)
Plot No.-2, Sector-29, Gurgaon- 122 001 (Haryana)